GL/MBPG Weekly Report - Period Ending 06 September 1983

I. PAGGRESS REPORTS ON TASKS ASSIGNED BY THE DCI/DDCI:

No tasks. (U)

II. Items of Events of Major Interest That Have Occurred Buring the Preceding Week:

New Building Planning. A NEETING WAS HELD WITH FEDERAL HIGHWAY REFRESENTATIVES ON 6 SEPTEMBER. While THE MEETING COVERED ALL ASPECTS OF THE ROAD AND TRANSPORTATION ISSUES FACING THE RIGENCY, THE SIGNIFICANT REVELATION WAS THAT INFROVENENT OF THE PARKHAY ACCELERATION LANE IS NOW ESTIMATED AT \$700,000. THE INITIAL ESTIMATE OF LAST YEAR WAS \$150,000. (U)

III. SIGNIFICANT EVENTS ANTICIPATED BURING THE CONING WEEK:

Men Building Planning. The Second Neeting of the CIR TRAFFIC RDVISORY COMMITTEE IS FLANNED FOR 15 SEFTEMBER 1983. THE FRINARY FURFUSE OF THE MEETING IS TO REVIEW THE VIRGINIA DEFARTMENT OF HIGHWAYS AND TRANSFORTATION CONSULTANT'S FINAL SCOPE OF HORM. (U)

STAT

CHIEF, NEW BUILDING PROJECT OFFICE, OL

DISTRIBUTION:

1 - D/L

1 - CZP&PSZCL